COMPLETION REPORT

1. NAME OF WORK : **Improvements & Construction of CC road & drain at Officers Model colony 1st & 3rd cross Parallel to Pipeline road in Dasarahalli Ward no. 15**
2. Sanctioned Estimate No. & Date : CE/D:2/AS 10.19 · 12 24.10.2014
3. Head of account which is chargeable : 81771
4. Entrustment order No. & DT : **EE/DS/WO/305/14-15, Dated: 25/03/2015**
5. Name of Contractor : **SRI. M. LAKSHMI NARAYANA**
6a. Time stipulated for completion of work : 90 days
b. Delay in execution of work :
7. Measurement recorded in : M.B No. 339 / 08-09.
   Page No. 33860
8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On: : M.B No. 339/08-09.
   : Page No. 33860
9. Name of the office / official Incharge of the work : AEE (DSD)
10. a) Asst. Eng/Junior Eng. : **Sri. Parameshwarappa .H.M**
    b) Asst. Exe. Engineer : **Sri. Rangaswamy**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
19.60 Lakhs	1887251=00	–	72749=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXE. ENGINEER

EXECUTIVE ENGINEER 28/5/15
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.